

State of Washington  
**Radioactive Materials License**



Page 1 of 2

License Number: WN-I043-2  
Amendment No. 25

**DAWN MINING COMPANY, LLC**  
5326 Uranium City Road  
Ford, Washington 99013

Attention: Robert Nelson  
Vice-President & General Manager

In accordance with the amendment request information referenced in License Conditions 53.E, F, and G, regarding extending the receipt and disposal of Midnite Mine Water Treatment Plant (MMWTP) sludge into TDA-4, License Condition 33 of Radioactive Materials License Number WN-I043-2 is amended as follows:

License Condition 33 is amended to read:

33. The receipt and disposal of MMWTP filtercake sludge at the licensee's millsite is authorized through December 31, 2010, provided that Dawn Mining Company meets the following milestones:
- A. A 2009 construction QA/QC Plan and a construction radiation safety plan shall be submitted to the department for review and approval a minimum of 30 days prior to initiation of construction activities;
  - B. By July 1, 2009, TDA-4 stabilization and filling activities shall begin;
  - C. By July 15, 2009, submit to the department for review and approval a work plan for the characterization of the ore stockpile area;
  - D. By August 15, 2009, submit to the department for review and approval a final status survey plan;
  - E. By August 31, 2009, submit to the department for review and approval a TDA-4 borehole, geotechnical, and water quality characterization plan;
  - F. No later than September 30, 2009, earthwork activities scheduled for 2009 shall be completed in TDA-4;
  - G. No later than October 31, 2009, the placement of the overliner in the eastern portion of TDA-4 shall be completed;



State of Washington  
**Radioactive Materials License**



Page 2 of 2

License Number: WN-I043-2  
Amendment No. 25

- H. By April 1, 2010, a completed settlement monitoring analysis and detail plan for 2010 fill placement, grading, and overliner installation shall be submitted to the department;
- I. By June 15, 2010, TDA-4 earthwork scheduled for 2010 shall begin;
- J. By September 30, 2010, TDA-4 earthwork scheduled for 2010 shall be completed;
- K. By October 31, 2010, the western portion of the TDA-4 overliner shall be completed; and
- L. Water in TDA-4 and the evaporation ponds shall be managed so that 2009 and 2010 TDA-4 construction activities can remain on schedule.

In the event that any of the milestones are not met for filling and stabilization activities in TDA-4, authorization for the two-year extension for the receipt and disposal of MMWTP filtercake sludge may be modified, suspended, or revoked.


License Conditions 53., F, and G are added:

- 53. E. Letter and attachments dated November 20, 2008, signed by Robert E. Nelson, Vice- President & General Manager, RE: Request for Extension of Sludge Disposal.
- F. Letter and attachments dated December 24, 2008, signed by Robert E. Nelson, Vice- President & General Manager, RE: Technical Detail Addendum to the November 20, 2008 Request for Extension of Sludge Disposal.
- G. Dawn Mining Company Filling, Subgrade Preparation and Overliner Installation Plan for TDA-4, 2009 and 2010, dated April 13, 200

9.

FOR THE STATE OF WASHINGTON DEPARTMENT OF HEALTH

Date: April 15, 2009

By:   
Mikel Elsen, Supervisor  
Waste Management Section

