



RECEIVED DEPARTMENT OF  
ECOLOGY

2012 JUN 18 P 1: 28 State of Washington

DEPARTMENT OF HEALTH AMENDMENT NO. 1  
OFFICE OF SHELLFISH & WATER PROTECTION INTERAGENCY AGREEMENT NO. C1200130

**BETWEEN THE  
STATE OF WASHINGTON DEPARTMENT OF ECOLOGY  
AND THE  
STATE OF WASHINGTON DEPARTMENT OF HEALTH**

PURPOSE: To amend the above-referenced interagency agreement between the Department of Ecology [ECOLOGY] and Department of Health [DOH] for the On-Site Sewage Denitrification Verification Project. This amendment is needed to extend completion dates, adjust the budget, and make minor changes to the contract.

IT IS MUTUALLY AGREED that the interagency agreement is amended as follows:

1. The project scope of work will be modified as follows:
  - a. The deliverable date listed under Task 1 in the scope of work is changed from October 31, 2011 to May 1, 2012.
  - b. The deliverable date listed under Task 3 in the scope of work is changed from December 15, 2011 to April 13, 2012.
  - c. The deliverable date listed under Task 4 in the scope of work is changed from December 15, 2011 to June 15, 2012.
  - d. The deliverable date listed under Task 5 in the scope of work is changed from March 1, 2012 to July 2, 2012.
  - e. The deliverable dates listed under Task 7 in the scope of work are changed from June 1, 2013 to September 30, 2013.
  - f. The deliverable dates listed under Task 8 in the scope of work are changed from August 1, 2013 to January 31, 2014.
  - g. The deliverable dates listed under Task 10 in the scope of work are changed from December 31, 2013 to June 30, 2014.
  - h. The project completion date is extended from December 31, 2013 to June 30, 2014.
  - i. Under "Payment", the following condition is added: "To qualify for reimbursement, costs must be allowable per Circular A-87 and must be based on actual costs incurred."
  - j. Compensation for all work assignments will be based on the satisfactory performance or completion of deliverable(s) or percentage of completion of deliverable(s) accepted and approved by ECOLOGY'S Project Manager for each work assignment. DOH must submit a progress report with each payment request. The percentage of cost must reflect the percentage of task completion if partial payment is requested.

DOH Contract #N

9513-1

2. The project budget is modified as follows:
- a. The cost for Task 1 is reduced from \$25,000 to \$5,000.
  - b. The cost for Task 5 is increased from \$50,000 to \$70,000.
  - c. The summary budget is adjusted as shown below with no increase in the total funding


	Original Amount	Amended Amount
-Personnel	\$ 110,631	\$ 110,631
-Fringe Benefits	\$ 34,296	\$ 34,296
-Travel	\$ 5,000	\$ 5,000
-Equipment	\$ 10,000	\$ 45,000
-Supplies	\$ 16,092	\$ 16,092
-Contracts	\$ 85,000	\$ 50,000
-Other	\$ 0	\$ 0
Total Direct Charges	\$ 261,019	\$ 261,019
-Indirect Charges	\$ 36,844	\$ 36,844
Total	\$ 297,863	\$ 297,863

FURTHER, this amendment shall be effective upon the original effective date of the contract: 9/15/2011 except as expressly provided by this amendment, all other terms and conditions of the original interagency agreement and all amendments remain in full force and effect.

IN WITNESS WHEREOF: the parties have signed this amendment.

**STATE OF WASHINGTON  
 DEPARTMENT OF ECOLOGY**

**STATE OF WASHINGTON  
 DEPARTMENT OF HEALTH**

  
 KELLY SUSEWIND, P.E., P.G. DATE 6/13/12  
 WATER QUALITY PROGRAM MANAGER

  
 CONTRACTING OFFICER DATE 6-11-12

APPROVED AS TO FORM ONLY  
 ASSISTANT ATTORNEY GENERAL

(Revised 05/05/09)

RECEIVED

MAY 23 2012